# PWG-46 ( Pargraph 194)
## Detailed Completion Report

| | | |
|---|---|---|
| 1 | Name of Sub Division | Yeshwanthpura Sub Division |
| 2 | Name of Division | Rajarajeshwari Nagar Division |
| 3 | Name of Work | Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park, Ward No 17. |
| 4 | Name of Agency | Sri Shivakumar K |
| 5 | Amount Put to Tender | Rs 49,96,546.00 |
| 6 | Cost of Work as Tendered rates | Rs 53,46,303.00 |
| 7 | Agreement No | 237/2013-14 D:07/02/2014 |
| 8 | Actual Expenditure incurred | Rs 42,35,705.00 |
| 9 | Difference % of Excess/Savings (Compared of Agreement Cost) **Savings** | 20.77% |
| 10 | Date of Commencement | 07-02-2014 |
| 11 | Actual date of completion | 07-05-2014 |

Forwarded to AG Govt of Karnataka for information

Asst.Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 064

# PWG-45A

| | | |
|---|---|---|
| 1 | Name of Sub Division | Yeshwanthpura Sub Division |
| 2 | Name of Division | Rajarajeshwari Nagar Division |
| 3 | Name of Work | Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park, |
| 4 | Name of Agency | Sri Shivakumar K |
| 5 | Amount Put to Tender | Rs 49,96,546.00 |
| 6 | Cost of Work as Tendered rates | Rs 53,46,303.00 |
| 7 | Agreement No | 237/2013-14 D:07/02/2014 |
| 8 | Actual Expenditure incurred | Rs 42,35,705.00 |
| 9 | Date of Commencement (As per Agreement) | 07-02-2014 |
| 10 | Date of Completion (As per Agreement) | 08-05-2014 |
| 11 | Actual Date of Commencement | 07-02-2014 |
| 12 | Authority | Executive Engineer |

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

# PWG-45

| | | |
|---|---|---|
| 1 | Name of Sub Division | Yeshwanthpura Sub Division |
| 2 | Name of Division | Rajarajeshwari Nagar Division |
| 3 | Name of Work | Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park, Ward No 17. |
| 4 | Name of Agency | Sri Shivakumar K |
| 5 | Amount Put to Tender | Rs 49,96,546.00 |
| 6 | Cost of Work as Tendered rates | Rs 53,46,303.00 |
| 7 | Agreement No | 237/2013-14 D:07/02/2014 |
| 8 | Actual Expenditure incurred | Rs 42,35,705.00 |
| 9 | Dat of Commencement (As per Agreement) | 07-02-2014 |
| 10 | Date of Completion (As per Agreement) | 08-05-2014 |
| 11 | Actual Date of Completion | 07-05-2014 |

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike

# PWG-47 ( Pargraph 294)
## Consolidated Completion Statement of Work.

| | | |
|---|---|---|
| 1 | Name of Sub Division | Yeshwanthpura Sub Division |
| 2 | Name of Division | Rajarajeshwari Nagar Division |
| 3 | Name of Work | Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park, Ward No 17. |
| 4 | Name of Agency | Sri Shivakumar K |
| 5 | Amount Put to Tender | Rs 49,96,546.00 |
| 6 | Agreement Cost | Rs 53,46,303.00 |
| 7 | Actual Expenditure incurred | Rs 42,35,705.00 |
| 8 | Savings (Compared of Ageement Cost ) | 20.77% |
| 9 | Excess | Nil |
| 10 | % of Excess if any | Nil |
| 11 | Date of Commencement | 07-02-2014 |
| 12 | By whom Executed : | 1) Vishwas I K , Asst Engineer<br>2) Vishwas I K I/c Asst Executive Engineer<br>3) R Idaya Vendon Executive Engineer |
| 13 | Inspection by Divisional Officer : | (Name) R Idaya Vendon On 07/05/2014 |
| 14 | Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise. | 1. Vishwas I K Asst Engineer<br>2. Vishwas I K I/c Asst Executive Engineer<br>3. R Idaya Vendon Executive Engineer |

Certified that ( Contractor ) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst.Engineer

Asst. Exe. Engineer

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054

# Certificate

| | | |
|---|---|---|
| 1 | Name of Work | Providing and laying HDPE Water line in Ganesha Temple Block-1 in J P Park, Ward No 17. |
| 2 | Name of Agency | Sri Shivakumar K |
| 3 | Name of Sub Division | Yeshwanthpura Sub Division |
| 4 | Name of Division | Rajarajeshwari Nagar Division |
| | 1 | Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date) |
| | 2 | Certified that there are no dues outstanding from the contractor pertaining to this work |
| | 3 | Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records |
| | 4 | Certified that the final bill has been recorded in M.B.No 119/13-14 P.N. 11869 to 11874/2 |
| | 5 | Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,. |

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Rajarajeshwarinagar Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054